



# East Worlington Parish Hall Newsletter



**Project Edition 10 - Week Ending 10 August 2018**

## **Parish Hall Conservation Project**

### **Rendering – Final Finish Coat**

During this week progress has been made on applying the final finish coat of lime render. It is applied on one day and then left to slowly dry for 24 hours and floated to a final finish on the following day. When the final coat is first applied the walls are protected with material sheets partly to protect them from any rain that might fall but mainly to protect them from strong sun light which can result in the render drying too quickly and cracking.



Supported by

**The National Lottery**<sup>®</sup>  
through the Heritage Lottery Fund



Registered Charity 267969

worlingtonparishhall@gmail.com

# Parish Hall Conservation Project

## External Conservation Work

Work on the different elevations during the week.



**North Elevation**



**West Elevation**



**East Elevation**



**South Elevation**

<http://www.eastworlingtonparishhall.btck.co.uk/>

<https://www.facebook.com/EastWorlingtonParishHall/>

<https://twitter.com/EWPHHeritage>

<http://ewparishhall.blogspot.co.uk/>

### Key details:

For **bookings** please contact: **Lorna Manton**

Tel: 01884 860657

Email: [bookings@ewph.uk](mailto:bookings@ewph.uk)

Please contact us to discuss your particular requirements

